CITY OF COOS BAY Permit No. 187-___-Public Works & Community Development Department 500 Central Avenue, Coos Bay, Oregon 97420 Date Phone 541-269-8918 Fax 541-269-8916 **PUBLIC WORKS PERMIT** APPLICANT/AGENT shall provide the following information: (Please Print) **Type of Application** (Please check all that apply): □ Non-Residential Residential ☐ Driveway Access (Curb Cut) ☐ ROW Sidewalk ☐ Site Development ROW Use ROW Franchise Utility ☐ Sewer Storm Floodplain Job Address Lot/Parcel # Applicant Address Phone **Email** ☐ Check if Applicant is Property Owner Property Owner (if different) Address Phone Email Contractor Address Phone **Email** Contractor Only: _ _ I certify I am registered with the CCB and my registration is in full force. CCB# Contractor's Initials Brief Description of Work: Attach additional pages and plans as necessary. RIGHT OF WAY **Improvements Structure**s **ROW Use** ☐ Driveway Approach ☐ Fence ☐ Heavy Hauling ☐ Clearing/Grubbing Monument ☐ Transient Business Landscaping Sign Use for adjacent construction ☐ Sidewalk Repair Structure ☐ Utility Work (franchise) ☐ Temporary Storage Utility Work (non-franchise) Street Surfacing Other _____ ∃ Wall Other____ Other **Detailed Description** Include specific location, materials, size/dimensions and timeframe. An exhibit or site plan must be attached. Traffic control plan and corresponding public service announcement are required for work affecting pedestrians and/or motorists. **Sidewalk** Sidewalk Repair # of panels Sidewalk _____ft _/Existing

/Existing

Curbcut

Number of curbcuts

<u>Driveway</u> Current Driveway Width	ft Currer	nt Driveway Length	ft	Current Acces	ss Surface
Proposed Driveway Width	ft Propos	sed Driveway Length	ft	Proposed Acc	cess Surface
***FORMS MUST	BE INSPECTED	BY CITY STAFF PRI	OR TO COM	ICRETE BEIN	G POURED. ***
Submitted with application:	☐ Traffic Con	trol Plan	Pedestrian	Safety Plan	
Heavy Hauling Additional In Bond and/or inspections may					
Hauler	Addre	ss		Phone	Email
Truck Number	License #	Gross Weig	jht	Maximum Ax	le Load
 Material		Quantity			
Expected Date and Time for Detailed description of rou	_	ingtion and docting	ion Attach	man with raw	to highlighted
Use of POW is a temperary	, pormit and is ro	vocable upon doma	nd by the P	ublic Works F	Niroctor .
Use of ROW is a temporary Some or all of the following A. Prior to opening or change provide a five (5) day com B. Any changes to the propos C. Notify the City 48 hours in arrangements may be ma D. The contractor is responsi Call Notification Center at E. If use is determined to be enforcement under CBMC F. Finish treatment of surface inspection, compliance wit condition as existed before G. A right of way declaration of document must be reco Coos County Clerk, to be	g conditions may in use of an unimument period; sal, including chan advance, except ide with Emergence ble to notify utilitie 1-800-332-2344 coin violation of the part of the CBMC 12.20.04 the the work was unimay be required forded with the Couling in violation of the part of the couling the couling in the couling th	apply. Contact city approved right of way, to approve the right of way, to approve the right of way, to approve the right of an emerger y Services; a prior to street cut are result in kind per City Standous required and result of its required and result dertaken; and or structures (fences, nty and requires a reconstructures area.	staff for addithe City will ruires prior approximately, of constant provide simit may be underd detail, unteration of the monuments cording fee,	ditional information and informatify adjacent opproval by the contraction and traffing and traff	nation or any questions. property owner and City; I street closures so that fic control. Contact One- istratively and is subject to proved. Prior to final must be to as good the right of way. This type
SEWER Proposed Activity: Will asphalt or concrete be cu Lineal feet of A. Trench finish treatment, re	ut? ☐ No [Asphalt ☐Concret	eLineal fo	occupied? eet of □Gra	No avel □Dirt to b	

B. Notify the City 48 hours in advance of construction related street closures for arrangements with the Fire and Police

G:\DCS\Administration\Forms\PERMITS\Public Works Permit-rev 05-2018.docx

- Departments. Project must have an approved traffic control plan prior to notification;
- C. Contractor is responsible to notify utilities prior to street cut & provide signing/traffic control. Contact One-Call Notification Center at 1-800-332-2344;
- D. If use is determined to be in violation of the permit issued, the permit may be revoked administratively;
- E. The sewer connection must be inspected and receive approval by the City of Coos Bay before the work can be covered. All inspections must be scheduled 24 hours in advance; and,
- F. Prior to final inspection, compliance with CBMC 12.20.040 is required and restoration of the right of way must be to as good condition as existed before the work was undertaken.
- G. Sewer Caps: The sewer shall be disconnected at the property line or as approved by the city. The sewer shall be plugged with a mechanical plug. No concrete grout or mortared plugs will be allowed.

*If the work is not inspected and approved by the City of Coos Bay, you will be required to re-excavate and provide access for the inspection. The Bond will be forfeited in the event this is not done.

SITE DEVELOPMENT				
Excavation	☐Grading	Resurfacing	•	
☐ Fill	□Paving	Other		
Detailed Description Include specific location, materia	als, and size/dimensions	s. Attach additional page	if needed.	
Grading/Paving/Resurfacing Material Type/Composition			Quantity	
Excavation Volume of Excavation	cubic yards	Maximum Depth	feet/inches	
Will all material be redistributed	on the property? YE	S 🗆 NO		
If no, site <u>receiving</u> excavated m	naterial			
Route to site <u>receiving</u> excavated material. Attach map if needed.				
A heavy haul permit may be req	guired, including a bond	listing the City of Coos B	ay as the recipient.	
Fill Volume of Fill cubic yards				
Type of Fill				
Start Date	Expect	ted Completion Date		
Site providing fill material				
Route from site <u>providing</u> excav	ated material. Attach ma	ap if needed		

A heavy haul permit may be required, including a bond listing the City of Coos Bay as the recipient.

EXCAVATION, GRADING, AND FILL REQUIREMENTS

The following conditions must be adhered to.

CONDITIONS:

Each application for a grading permit shall be accompanied by a plan in sufficient clarity to indicate the nature and extent of the work.

- 1. Any proposed change in the approved plans for the excavation and fill must be reviewed and approved by the Public Works and Development Department prior to implementation.
- 2. Fill slopes shall not exceed two feet horizontal to one foot vertical (2:1) unless approved by a qualified Oregon licensed geotechnical engineer or (depending upon the nature of the project) a certified engineering geologist. The toe of fill slopes shall be set back from property boundaries at least one-half the height of the fill with a minimum of two feet and a maximum of 20 feet. Where a fill slope is to be located near the property boundary, precautions shall be taken to protect the adjoining property from damage as a result of such grading. These precautions may include but are not limited to:
 - (a) Additional setbacks. (b) Provision for retaining or slough walls. (c) Mechanical or chemical treatment of the fill slope surface to minimize erosion. (d) Provisions for the control of runoff.
- 3. Cut slopes shall be no steeper than two feet horizontal to one foot vertical (2:1) unless a geological study prepared by an Oregon licensed geotechnical engineer or (depending upon the nature of the project) a certified engineering geologist is submitted which justifies that a steeper slope can be safely constructed and will not create a hazard to adjoining public or private property. The top of cut slopes shall not be made nearer to a site boundary line than one-fifth the height of cut, with a minimum of two feet and a maximum of 10 feet.
- 4. Surface vegetation and topsoil must be grubbed to a depth of at least six inches prior to placement of fill material. All existing vegetation must be removed from areas designated to receive fill prior to placement.
- 5. Fill material shall be free of all rubbish, organic material, and other deleterious substances which could be detrimental to the stability of the fill.
- 6. Fill shall be compacted to at least 90 percent of maximum density as determined by the ASTM D1557 (Modified Proctor) test method. Fill material shall be placed in lifts not exceeding 12 inches compacted depth.
- 7. A report prepared by an Oregon licensed geotechnical engineer, or (depending upon the nature of the project) a certified engineering geologist is required when fills in excess of 12 inches are planned within future building areas. The specified fill material shall be placed and compacted in accordance with the recommendations of the report. Any required testing shall be as recommended in the report.
- 8. Disturbed areas not scheduled for construction of buildings or other improvements shall be stabilized with permanent erosion control to prevent erosion once grading is complete. Stabilization shall be completed within 30 days of the date all grading is finished. Temporary stabilization measures may also be required prior to completion of the project if the city determines it is necessary due to windblown dust or erosion at the site. [Ord. 479 § 1 (EDS § 6.3), 2016].
- 9. In order to avoid creating unreasonable noise in the residential zone, work may only be done between the hours of 7:00 a.m. and 6:00 p.m.; however, at no time should noise be allowed to unreasonably annoy, disturb, injure, or endanger the comfort, repose, health, safety or peace of others.
- 10. It is the responsibility of the applicant to obtain all required environmental permits from the appropriate regulatory agency prior to commencement of construction. City approval of the site development permit does not authorize applicant to proceed forward with permitted actively without regulatory approval. Regulatory agency approval can include but is not limited to Department of State Lands, Department of Environmental Quality, Army Corps of Engineers, Fish and Wildlife, local tribes, etc.

11.	A heavy hauling permit will / will not be required. If a heavy hauling permit will be required, a bond listing the
	City of Coos Bay as the recipient is required. The amount of bond required for this project BEFORE work
	is permitted to begin is \$ The bond is to cover any damage to the existing infrastructure in the right
	of way.

12.	This permit does not include or authorizes any work performed in the right of way. A separate permit and prior
	approval is required before work can be performed in the right of way.

Floodplain

Is the subject property located in the floodplain? \Box YES \Box NO.

If yes, the project must comply with Coos Bay Municipal Code Chapter 17.347, Flood Damage Prevention. A preelevation certificate is required *prior to placing any fill material*, and a post-elevation certification is required prior to the final inspection. Elevation certifications may also be required during construction. Per City of Coos Bay Resolution 18-09, a 5% Technology Fee will be assessed on all permit and plan review fees.

This permit becomes null and void if work or construction authorized is not commenced within 180 days, or if construction or work is suspended or abandoned for a period of 180 days at any time after work is commenced.

I hereby certify that I have read and examined this application and know the same to be true and correct. All provisions of laws and ordinances governing this type of work will be complied with whether specified herein or not. The granting of a permit does not presume to give authority to violate or cancel the provisions of any other state or local law regulating construction or the performance of construction. The undersigned agrees to execute the work in conformity to the above description of work, the accompanying plans, Engineering standards and specifications, of the City of Coos Bay, Oregon.

As the owner/authorized agent, I state that I have read and understand the conditions for this permit. I further agree to comply with the City's standards and ordinance requirements. I further state that this permit is for the purpose stated and no other. I understand that I am responsible for the quality of work and the liability resulting for said work.

SIGNATURE of OWNER / AUTHORIZED AGENT	DATE	
PRINT NAME		

RIGHT OF WAY FEE CALCULATION \$75.00 Right of Way Use Fee 5% Technology Fee \$ 3.75 Other **TOTAL PERMIT FEE BOND CALCULATION**

Excavation of improved surfaces requires a bond equal to one of the following:

□ \$60 per linear foot for asphalt/concrete

□ \$20 per linear foot for gravel

☐ The estimated cost of the job with minimum of \$500.00

TOTAL BOND

SEWER FEE CALCULATIONS

Sewer Connection Fee (\$145.00 per connection)	\$
Sewer Cap or Repair Fee (\$50.00)	\$
Sewer Bond (minimum \$500.00)	\$
Work In ROW Fee (\$75.00)	\$
5% Technology Fee	\$
TOTAL	\$

SITE DEVELOPMENT FEE CALCULATION

total cubic	c yards	Permit Fee 50 cu yd or less 51 -100 cu yd 101 -1,000 cu yd	\$25.58 \$64.11 \$77.07 for the first 100 cu yd + \$18.07 for each additional 100 cu yd or fraction thereof
Permit Fee	\$	1,001 -10,000 cu yd	\$239.70 for the first 1,000 cu yd + \$15.35 for each additional 1,000 cu yd or fraction thereof
Plan Check Fee (65% of permit fee)	\$	10,001 - 100,000 cu yd	\$377.85 for the first 10,000 cu yd + \$49.79 for each additional 10,000 cu yd or fraction thereof
5% Technology Fee	\$	More than 100,000 cu yd	\$825.96 for the first 100,000 cu yd + \$4.27 for each additional 100,000 cu yd or fraction thereof
TOTAL	\$		industrial and the second

Per City of Coos Bay Resolution 18-09, a 5% Technology Fee will be assessed on all permit and plan review fees.

A bond may be required for sewer connections, ROW disturbances and landscaping/erosion control.